ElectriTrack | Sample panel schedule

JOB-1042 | Juniper House | 200A service upgrade

Main panel | Square D QO | 200A | Exterior garage wall

Slot	Circuit	Breaker	Voltage	Conductor	Protection
1 / 3	HVAC condenser	40 A	240V	#8 AWG	—
2 / 4	Electric range	50 A	240V	#6 AWG	—
5 / 7	Clothes dryer	30 A	240V	#10 AWG	—
6 / 8	Water heater	30 A	240V	#10 AWG	—
9	Kitchen countertop A	20 A	120V	#12 AWG	AFCI + GFCI
10	Kitchen countertop B	20 A	120V	#12 AWG	AFCI + GFCI
11	Kitchen refrigerator	20 A	120V	#12 AWG	AFCI
12	Dishwasher	20 A	120V	#12 AWG	AFCI + GFCI
13	Bedroom outlets	15 A	120V	#14 AWG	AFCI
14	Bathroom outlets	20 A	120V	#12 AWG	GFCI
15	Living room outlets	15 A	120V	#14 AWG	AFCI
16	Garage outlets	20 A	120V	#12 AWG	GFCI
17	Kitchen and dining lights	15 A	120V	#14 AWG	AFCI
18	Laundry outlets	20 A	120V	#12 AWG	AFCI + GFCI
19	Smoke and CO alarms	15 A	120V	#14 AWG	AFCI
20	Exterior outlets	20 A	120V	#12 AWG	GFCI
21	Spare / open	—	—	—	—
22	Spare / open	—	—	—	—
23	Spare / open	—	—	—	—
24	Spare / open	—	—	—	—

Fictional job and circuit data for the ElectriTrack demo.